

Commonwealth Engineers, Inc.

Progress / Status Report

TO: DCRWD **Report Period:** 8-1-18 thru 8-31-18
FROM: CEI **Client:** DCRWD
DATE: 9-4-18

LAST MONTH ACTIVITIES:

- Attended 8-1-18 DCRWD Meeting
- Met with IFA / SRF to discuss status of future WW improvements projects
- Received copy of GRW Westbrook Flow Study
- Received authorization to prepare Westbrook / Royerton Joint PER on 7-11-18
- Ongoing coordination with Yorktown Utilities and BFS to obtain collection system mapping
- Reviewed and approved shop drawing submittals for Westbrook LS Control Upgrades

WORK ANTICIPATED NEXT MONTH:

- Coordinate with the District's new rate consultant to determine rate impacts associated with proposed WWTP project
- Obtain Yorktown collection system mapping
- Finalize Westbrook / Royerton PER
- Obtain approval to begin assembly of Joint WWTP Environmental Report
- Finalize scope of services for assembly of District Plan
- SRF / IFA early coordination meeting tentatively scheduled for 8-14-18
- Complete installation of upgrades to Westbrook (CR600W) LS controls (week of 9-17 tentative)

SPECIFIC ACUTE CONCERNS UPDATE:

- Westbrook / Royerton Joint PER
 - Obtained preliminary flow data from GRW on 8-1-18; final memorandum due by 8-19-18
 - Ongoing coordination with Yorktown Utilities and BFS to obtain collection system mapping for area downstream of the Westbrook LS discharge location
 - Finalize Westbrook / Royerton Preliminary Engineering Report
- WWTP PER (COMPLETE)
 - Draft Report Complete
 - CEI to coordinate with District's new rate consultant with respect to revised project costs and impacts on existing sewer rates
 - Next step will involve preparation of environmental report and anti-degradation study

- IDEM Compliance Status:
 - IDEM OWQ Enforcement Agreed Order Case No. 2011-19984-W
 - No Updates

POTENTIAL ISSUES:

- None